

ID	Task Name	Duration	Start	Finish	5 A	M 29 A	M 13 M	M 27 M	M 10 J	M 24 J	M 8 J	M 2					
					2.0	9.0	6.05	3.0	0.0	7.0	3.06	0.0	7.0	4.0	1.07	8.07	5.0
1	<b>Asfalteerimistööd</b>	<b>55 days</b>	<b>Mon 6.05.13</b>	<b>Fri 19.07.13</b>													
2	Tartu tn (Karja tn-st kuni Metsa tn-ni)	15 days	Mon 6.05.13	Fri 24.05.13													
3	Võidu/Tuleviku ristmik	5 days	Mon 20.05.13	Fri 24.05.13													
4	Vabaduse/Saueaugu/Kagu ristmik	5 days	Mon 20.05.13	Fri 24.05.13													
5	Parkali tn	5 days	Mon 20.05.13	Fri 24.05.13													
6	Lai tn (kõrvalharu Lai 9 ja 11 vahel)	5 days	Mon 27.05.13	Fri 31.05.13													
7	Rohuaia 18	5 days	Mon 27.05.13	Fri 31.05.13													
8	Õllepruuli/Vabriku ristmik	5 days	Mon 27.05.13	Fri 31.05.13													
9	Malmi/Kuke ristmik ja Härma/Kuke ristmik	5 days	Mon 27.05.13	Fri 31.05.13													
10	Lõuna, Lõuna põik, Kagu, Saueaugu	10 days	Mon 3.06.13	Fri 14.06.13													
11	Rägavere tee (Karja tn-st kuni Kivi tn-ni)	10 days	Mon 17.06.13	Fri 28.06.13													
12	Kevade tn	3 days	Mon 1.07.13	Wed 3.07.13													
13	Arkna tee	5 days	Mon 20.05.13	Fri 24.05.13													
14	Tartu tn lõpp (Kodu tn-st kuni Metsaveere tn-i) + Sõbra tn + Lilleoru tn	7 days	Mon 27.05.13	Tue 4.06.13													
15	Kunderi, Rahu, Laskeraja, Sulevi	13 days	Wed 5.06.13	Fri 21.06.13													
16	Aia, Karja	10 days	Mon 24.06.13	Fri 5.07.13													
17	Mäe tn	5 days	Mon 8.07.13	Fri 12.07.13													
18	Õöbiku tn	5 days	Mon 15.07.13	Fri 19.07.13													